



BEGIN PROJECT No. 9410-01-00
STA. 137+00 - SAWCUT REQ'D

NET CENTERLINE LENGTH STA. 137+00 TO 158+00 = 2100 L.F.

BENCHMARKS			
No.	STA.	DESCRIPTION	ELEV.
1	137+40	SET 3/8" SPK 12" ELM - 55' AT	1480.06
2	149+80	SET 3/8" SPK 10" TAMARAC - 40' LT.	1460.98

STA. 137+00 TO STA. 158+00	
LIMIT EXCAV	26,850 C.Y.
MARSH EXCAV	25,452 C.Y.
FILL	10,000 C.Y.
FOOTWALL EXCAV	41,500 C.Y.
SHRUB 30%	20% TO 100%
MARSH DISPOSAL	10,535
MARSH RESTOR	15,977

