



BENCHMARKS			
No.	STA.	DESCRIPTION	ELEV.
1	137+40	SET 3/8" SPIK. 12" ELM - 55' AT	1480.06
2	149+00	SET 3/8" SPIK. 10" TAMARACK - 40' LT	1460.98

BEGIN PROJECT No. 9410-01-00
 STA. 137+00 - SAWCUT REQ'D

NET CENTERLINE LENGTH STA. 137+00 TO 158+00 = 2100 L.F.

STA. 137+00 TO STA. 158+00	
DITCH EXCAV	21,635 C.Y.
MARSH EXCAV	25,452 C.Y.
FILL	10,079 C.Y.
ROADWAY EXCAV	41,507 C.Y.
SHRUB 30%	20,700 MARSH
MARSH DISPOSAL	16,535
MARSH WASTE	15,977

