STA. 36+00 - 42+00 LT.
601 LIN. FT. CURB & GUTTER REMOVE
585 LIN. FT. CURB & GUTTER 30" TYPE A REQ'D.

STA. 38+46 LT.
REMOVE EXISTING CATCH BASIN

STA. 39+00 LT.
REMOVE EXISTING CATCH BASIN
1-CATCH BASIN TYPE 2A REQ'D.
GRATE ELEV. 88.70
DISCHARGE ELEV. 85.1
1-10" ~~X 16' VIT. CLAY PIPE~~ CONNECTION REQ'D.
12' Conc.

STA. 36+00 - 42+00 RT.
343 LIN. FT. CURB & GUTTER REMOVE
592 LIN. FT. CURB & GUTTER 30" TYPE A REQ'D.

STA. 38+60 RT.
REMOVE EXISTING CATCH BASIN
1-CATCH BASIN TYPE 2A REQ'D.
GRATE ELEV. 88.34
DISCHARGE ELEV. 85.7
1-10"X4' VIT. CLAY PIPE CONNECTION REQ'D.

STA. 39+40 RT.
REMOVE EXISTING CATCH BASIN
1-CATCH BASIN TYPE 2A REQ'D.
GRATE ELEV. 89.45
DISCHARGE ELEV. 85.9
1-10"X ~~24'~~ VIT. CLAY PIPE CONNECTION REQ'D.
28.4 Conc.

NET CENTERLINE LENGTH STA. 36+00-42+00 = 600 LIN. FT.

S. P. R. DIVISION | PROJECT T013 (7)

PLAN NO. 1 SHEET NO. 232

BENCH MARKS

NO	STATION	DESCRIPTION	ELEV.
8	40+79	N. CORNER OF BOTTOM STEP 44' LT.	1294.71

PROFILE NO. 1 SHEET NO. 232

FINISHED ℄ PROFILE
EXISTING ℄ PROFILE
GUTTER FLOWLINE RT.
GUTTER FLOWLINE LT.
GUTTER FLOWLINE LT. & RT.
+0.47%
+2.26%
38+40 88.74
RETURN +95 RT. 88.9
RETURN +38 RT. 89.7
39+80 90.63
41+00 93.34
RETURN +52 LT. 86.8
RETURN +82 LT. 87.6
39+10 89.05

FLOWLINE LT.	86.65	86.88	87.12	87.35	87.59	88.73	89.51	90.58	91.71	92.84	93.85	94.75
FINISHED ℄	87.59	87.82	88.06	88.29	88.53	88.76	89.23	90.01	91.08	92.21	93.34	94.35	95.25
FLOWLINE RT.	87.09	87.32	87.56	87.79	88.03	88.26	89.51	90.58	91.71	92.84	93.85	94.75
	36		37		38		39		40		41		42

PLAN & PROFILE STA. 36+00—STA